Look. Think. Act.



## Critical Control Check – Uncontrolled Plant Interaction

Name of person(s) conducting check:  Date of check:  Site, Job Location & Contractor Company:				
Job description/work type:				
Life Saving Rule	<b>~</b>	X	Comme	nts
#4 Safety devices shall not be removed, bypassed, modified or inhibited without authorisation	ı.			
If a Life Saving Rule is breached the job must be stopped, incident logged in myHSE and only restarted once the JSEA has been reviewed and signed off. Incident ID				
Critical Controls	<u> </u>	X	Comme	ents
Plant Critical Control				
Plant and equipment must be guarded so that no part of a persons body can come in contact the danger area, this guarding must be in line with Australian Standards.	with			
Process Critical Controls				
Plant and equipment must have pre-start checks carried out prior to operation. This can be in form of a prestart book (for mobile equipment) or a pre operational check (for fixed plant).	the			
Documented procedures for items of plant and equipment must be developed and implement which detail:  • Start-up and shutdown of the plant and equipment;  • Normal operation of the plant and equipment;  • Foreseeable abnormal operation;  • Control system operation, fault diagnosis and maintenance;  • Risks and the risks associated with the plant and equipment; and  • Emergency requirements.	ed			
People Critical Control				
All personnel working in or around plant and equipment must be adequately trained and competent. This includes specific qualifications for maintenance personnel, relevant to the type work they are conducting.	pe of			
If any item is non-compliant pause the job and rectify the issues prior to restarting. If a number of areas have identified issues of non-compliance, then consider logging an incident.				
O Action Taken	Respoi	nsible	Person	Due Date
Was positive feedback given? If so, provide detail below				